BRUHATH BENGALURU MAHANAGARA PALIKE
COMPLETION REPORT

1	Name of Work	:	Construction of RCC Drain & RCC Culverts at 1st Main Road, Cross roads & surrounding area, Muneshwara Nagara in Ward No.05
2	Sanctioned Estimate Cost	:	66.00 Lakhs
3	Head of Account	:	P-3736, Development of Kempegowda Park Ward No.13 Mallasandra
4	Administrative Approval	:	AS/EE(BTP)/113/2019-20, Dt:16.03.2020
5	Work Code	:	005-20-000078
6	Technical Sanction	:	TS/SE(YNK)/45/2019-20, 16.03.2020
7	Approval to Estimate	:	
	c) Name of the Agency	:	Executive Engineer, Karnataka Rural Infrastructure Development Limited.
	d) Agreement No & Date	:	EE/BTP/BBMP/AG/241/2019-20, Dt:21.03.2020
8	Work Order No & Date	:	BBMP/EE/BTP/WO/241/2019-2020, Dt:21.03.2020
9	Date of Commencement	:	60 Days
10	Scheduled Date of Completion	:	
11	Time Extension if any	:	Lawdown period.
12	Actual Date of Completion	:	
13	Delay in Execution of Work	:	
14	e) Amount as per Sanctioned Estimate	:	66.00 Lakhs
	f) Amount as per Actual Expenditure	:	6592715.79
	g) Excess Sanctioned Amount	:	-
	h) Savings Sanctioned Amount	:	5962.05
15	Name of the Officials in Charge of Work	:	
	c) Assistant Engineer	:	
	d) Assistant Executive Engineer	:	

Certificate:-

b) Certified that the above work has been executed by the contractor Satisfactory in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
Ward No.05

Assistant Executive Engineer
Byatarayanapura Sub-Division

Scanned with CamScanner